

		BCIM Engineering Pvt. Ltd.							
		INSPECTION AND TEST PLAN							
PROJECT		Lanco Hills Residential Project							
BUILDINGS		LH 10							
PART B - ACTIVITES									
SI.No.	Inspection and Testing Description	Controlling Specification	Verifying Document	Frequency of Inspection	Acceptance Criteria	Responsibility			Remarks
						Vendor	Client		
							Projects	QA/QC	
1	LEVELLING COURSE (PCC)								
	Workability	IS-456	Checklist / Pourcard	Every Element	Compliance with Checklist	C	C	C	
	Compaction					C	C	C	
	Curing					C	C	C	
2	STAGING & FORMWORK ACTIVITY								
	Connections between Individual scaffolding units and safe slenderness ratio	As per Manufacturer Spec/ GFC Drawing/ Approved Method Statement / Approved Scheme	Checklist	100%	Compliance with Checklist	C	C	C	
	Check all joints, bracing, Cross bracing, Runners, Acrospans etc.,					C	C	C	
3	PLACEMENT OF REINFORCEMENT								
	Check for bar bending, Necessary laps, Spacers & Chairs	As per Approved GFC Drawing & IS 2502 / Method Statement	Checklist	100%	Compliance with Checklist	C	C	C	
	Check for cover, Spacing and tying of reinforcement					C	C	C	
4	CONCRETE TRANSPORTATION, PLACING & COMPACTION								
	Concrete Pour Clearance	IS: 456	Checklist	100%	Compliance with Checklist	C	C	C	
	Transportation & Placement of Concrete		Checklist	100%		C	C	C	
	Workability - Slump Cone test		Batch Sheet	50% Recorded on Batch sheet		C	C	C	
	Batch sheet Verification		Batch Sheet	50%		C	C	C	
	Check for Placement & Compaction		Checklist	100%		C	C	C	
	Curing		Checklist	100%		C	C	C	
	Compressive strength of cubes		Concrete cube record	100%		C	C	C	
5	WATER PROOFING								
	Roof / Terrace Water proofing	Approved Method statement	Checklist	100%	Compliance with Checklist	C	C	C	
	Toilets					C	C	C	
	Retaining wall / Sumps / Balconies etc.,					C	C	C	
6	MASONARY								
	Workmanship, Verticality & Alignment	IS: 2212, 2250, 1905, 2572, 6042, 6041, 4832, 4443, 2185 Approved Method Statement	Checklist	100%	Compliance with Customized Checklist	C	C	C	
7	PLASTERING & POINTING								
	Surface Preparation, Mix proportions, application & Curing	IS: 2402, 1542, 1661 Approved method Statement & Specification	Checklist	100%	Compliance with Checklist	C	C	C	
8	SCREED - FLOORING								
	Checks for levels	As per Specifications	Checklist	100%	Compliance with Checklist	C	C	C	
	Floor to be cleaned and all loose material to be removed					C	C	C	
	Grade of Screed to be checked					C	C	C	
	Finished Line & Levels					C	C	C	
	Curing for 7 days					C	C	C	

		BCIM Engineering Pvt. Ltd.									
		INSPECTION AND TEST PLAN									
PROJECT		Lanco Hills Residential Project									
BUILDINGS		LH 10									
PART B - ACTIVITES											
SI.No.	Inspection and Testing Description	Controlling Specification	Verifying Document	Frequency of Inspection	Acceptance Criteria	Responsibility			Remarks		
						Vendor	Client				
							Projects	QA/QC			
Approved By :		Signature		Received & Accepted By :	Signature		Received & Accepted By :	Signature			
		Name			Name			Name			
		Designation			Designation			Designation			
LEGEND: W: Witness, R: Review ; C : Check, MTC: Manufacturer's Test Certificate; IMIR - Incoming materials Inspection Report , MAR : Material Approval Report, TDS : Technical Data Sheet, OMC : Optimum Moisture Content MS : Method Statement											