



Project Name	LANCO HILLS RESIDENTIAL PROJECT- LH 10 ,HYDERABAD		
Client	LANCO HILLS TECHNOLOGY PARK PRIVATE LIMITED		
PMC	SAVILLS PROPERTY SERVICES (INDIA) PRIVATE LIMITED		
Main Contractor	BCIM ENGINEERING PVT LIMITED		
REVISION HISTORY			
REV.NO	DATE	DETAILS OF REVISION	
R0	13.05.2026	Initial Issue for review and approval	
PREPARED BY BCIM		REVIEWED BY BCIM	REVIEWED & APPROVED BY PMC/Client

 Lanco Hills a world within 	BCIM ENGINEERING PVT LTD METHOD STATEMENT FOR BLOCK MASONRY WORKS	 BCIM

1. Objective

This Method statement describes the control for construction of block masonry work in order to achieve compliance with the contract specifications and drawings.

General

The concrete blocks used for Block work shall comply with the requirements of project spec and blocks shall be sound, free of cracks and other defects.

2. Work Size

The nominal dimensions of concrete block shall be as follows:

- a. Length: 300 or 400 mm
- b. Height: 200 or 100 mm
- c. Width: 100mm, 150mm, 200mm or as per BOQ and approved by client..

3. Compressive Strength

- a. The compressive strength of solid block work used shall not be less than minimum of 35kg/cm².

4. Water absorption

- a. The water absorption shall not be more than 10 percent by mass.

5. Stacking of Concrete Blocks

Concrete Blocks shall be stored on dry firm ground,

6. Sampling

- a. Block Sample shall be taken from a lot as per ITP of same size and same batch of manufacturer for Compression test and Water absorption test respectively or as approved in ITP.
- b. The required number of blocks shall be taken during the loading of the vehicle or the unloading of the vehicle depending on whether sample is to be taken before delivery or after delivery.
- c. The sample of blocks shall be marked for future identification of the consignment it represents. The tests shall be undertaken as soon as practicable after the sample has been taken.

	BCIM ENGINEERING PVT LTD METHOD STATEMENT FOR BLOCK MASONRY WORKS	
--	---	---

7. Laying of Concrete Blocks

- **For 300mm & 200mm**, block work , 1 layer of 100mm thick M15 grade concrete band to be provided with 2 no's 10mm dia longitudinal bars & 10mm dia @300 c/c transverse reinforcement & the longitudinal bars shall be drilled into column.
- **For 150mm & 100 mm** block work , 2 layer of 75mm thick M15 grade concrete band to be provided with 2 no's 10mm dia longitudinal bars & 10mm dia @300 c/c transverse reinforcement & the longitudinal bars shall be drilled into column.
- Set out the alignment and position of the block wall as per drawing
- Concrete Blocks shall laid in Stretcher Bond.
- Blocks shall be wetted before using.
- Wall vertical joints must be staggered.
- Proper hacking shall be done on concrete surface at block work and column/beam junctions.
- Mullion/Stiffener columns shall be provided at 4m c/c in the cases of wall length is 6m long and above.
- Lintel concrete grade shall be used M30 grade as per BOQ.
- All loose material and dirt shall be removed. Concrete Blocks shall be laid on a full bed of mortar, when laying each block shall be properly bedded and set in position by gently pressing with the handle of a trowel.
- The inside face shall be buttered with mortar before the next block is laid and pressed against it. Joints shall be fully filled and packed with mortar such that no hollow space is left inside the joints.
- The walls shall be taken up truly in plumb of true to the required batter where specified. All courses shall be laid truly horizontal and all vertical joints shall be truly vertical. Vertical joints in alternate course shall come directly over the other.
- A set of tools comprising of straight edge, spirit levels, square and plumb shall be kept at site for proper check during the progress of work.
- The block work shall be built in uniform layers, rise perfectly true and plumb joints thickness shall be not more than 10mm.
- Mix proportion shall be confirmed by using measurement box capacity of 1.25 Cft.
- All pipe fittings and specials, spouts, hold fasts and other fixtures which are required to be built into the walls shall be embedded, as specified, in their correct position as per drawings as the work

	BCIM ENGINEERING PVT LTD METHOD STATEMENT FOR BLOCK MASONRY WORKS	
--	---	---

proceeds.

8 Joints

The face of block work shall be flush unless otherwise specified. The joints shall raked properly to receive render/plaster finish where indicated on the Finishes Schedule. The faces of block work shall be cleaned to remove any splashes of mortar during the course of raising the block work.

9 Curing

The block work shall be constantly kept moist on all faces for a minimum period of 7 days. Block work done during the day shall be suitably marked indicating the date on which the work is done so as to keep a watch on curing period. The block work shall be protected in high temperatures and humid conditions from excessive evaporation of water from mortar.

10 Scaffolding

Scaffolding shall be provided to allow easy approach to every part of work. The Scaffolding shall be strong to withstand all dead, live and impact loads, which are likely to come on them.

Instruments:

- Hammers
- Mixing tray
- Plumb bob
- Measurement Tape
- Try square
- Sprit level

ATTACHMENT

1. Check list for block work